EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Grill work to BBMP division office in ward no -01 of yelahanka Sub division
2	Amount of Work Portion	Rs 2 40 lakhs
3	Estimated Cost	Rs 2 50 lakhs
4	Name of Contractor	Sri N Rajanna
5	Agreement No	EE(YNK D)E-PMT-08 /W O/ 00142 /2018-19 Dt 11-03-2019
6	No and date under which work order issued	EE(YNK D)E-PMT-08 /W O/ 00142 /2018-19 Dt 11-03-2019
7	Time limit originally fixed for completion	383 days
8	Date of application by the contractor for granting extension of time	12/6/2019
9	Date of receipt of application in the sub division office	12/6/2019
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation for grill work
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	383 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.
18	Probable time required for completion of remaining work	383 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Impose penalty @ Rs 25/- day

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64